

Skywalk Update
March 2019

Skywalk Preconstruction Works

- Works are currently occurring on site in Kalbarri National Park, these include:
 - Stonemasonry
 - Earthworks for future paths &
 - Stone slab cutting for landscaping

Skywalk Construction

- Fabrication works are nearing completion in Rockingham WA.
- The full pre-assembly of both Skywalks is expected to be complete in late April.
- Once this is done, pouring of concrete beams ready to support the Skywalk will commence.
- The contract is close to running on schedule, with install on site expected for June.

Skywalk Associated Infrastructure

- Parks and Wildlife Services are finalising the additional tender document, with a target date going to tender for April 21st.
- The Café / kiosk, toilets, interpretive elements, paths and other components are all as previously planned.
- Works are due to start on site for July, straight after the Skywalk lookout install. Construction period is unknown, but likely to be several months.
- Completion is still aimed before the end of the year.

Z Bend and Meanarra Hill Carpark Construction

- Tenders close April 12th and works will begin after Easter, this are likely to take up to 8 weeks.
- **Note** that there will be some closures in place. Tour operator access will be permitted to the Z-Bend site during construction.

